



Checklist for insulation installation preparedness:

- Soffits on and in place (or waiver signed)
- Nailers / Drywall Stops
- Attics are strapped or dry walled
- Drywall party (interior sound or garage dividing) walls on one side
- If doing own venting & blocking, must be complete
- Electrical inspection complete
- Plumbing inspection complete
- Framing inspection complete
- Attic hatch & build up must be 20"
- No strapping on cathedral ceilings
- Clear & unobstructed access to all exterior walls
- Remove or cover any furnishings or valuables (if applicable)
- All areas to be sprayed with polyurethane foam must be dry.
- Driveway ploughed, sanded, and accessible.

Signature: _____

Date: _____

Upon notification that this job is ready for installation and we discover upon arrival that installation can not be done, a service charge will be applied to the contracted amount in compensation for loss of time. Once installation has commenced, if any other people or trades tear out mesh, poly, or disturb any blown attic insulation, there will be additional service fees applied to the contracted amount for installation repairs.